

#### ARCHITECT'S FIELD REPORT

121

PROJECT	Eagle's Nest Townhouses	DATE	9/04/13
	11 Morning Glory Way & 31 Marcellina Lane		
	Mt. Crested Butte, CO 81225		

CONDITIONS							
DATE	9/04/13	TIME	12:30 am				
WEATHER	Clear, Sunny, Warm	TEMP	72 deg				

WORK OBSERVED	
Phase IV Construction	
TRADES PRESENT	
Holgate Construction Co.	

PARTIES						
Ben White	Ben White Architecture	970-349-5378				
Mick Holgate	Holgate Construction Co.	970-209-4449				

#### **COMMENTS & OBSERVATIONS**

- 1. Observed completed metal siding, lights, and electrical outlets on Building E. Address Numbers have been installed on Buildings C, D, & E.
- 2. Building E is lacking wood post wraps and guardrails and is three days behind schedule.
- 3. Observed installation of metal siding on Unit 17.
- 4. (5) Workers were on site including Mick. Mick relayed that he is hiring additional workers and they will be on site tomorrow.
- 5. The project has experienced **5 days weather delay** due to snowfall on 4/9/13, 4/15/13, 5/8/13, and rain on 5/29/13 and 8/7/13.

Total Number of Construction Days – 221 Number of Construction Days to Date - 150 Percent of Construction Duration Complete – 68% Average Construction Progress Percent Complete – 59% (Reference Construction Progress Tables Below)



### **CONSTRUCTION PROGRESS**

UNIT	DEMOLITION	WINDOWS & DOOR S	INTERIOR TRIM & BLINDS	PAINT CEILINGS, JOISTS ,SOFFIT	FASCIA & CHIMNEY FLASHING	BELLY BANDS AND TRIM	2 <sup>ND</sup> FLOOR MEMBRANE & SCUPPER	2 <sup>ND</sup> FLOOR DECK BOARDS	3 <sup>RD</sup> FLOOR DECK BOARDS	METAL SIDING	WOOD POST WRAPS	GUARDRAILS	LIGHT FIXTURE & OUTLET	PAINT CHIMNEY FLUES	ADDRESS NUMBERS	DAMAGES AND NOTES
17	100%	100%	100%	100%	85%	100%	100%	100%	100%	25%	0%	0%	0%	100%	100%	?
18	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B
19	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A,3B
20	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
21	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
22	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B
23	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
24	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
25	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
26	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
27	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
28	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
29	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1A
30	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
31	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0
32	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	1B,3B
33	100%	100%	100%	100%	85%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	1A,3B
34	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	1A,3B
35	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	0

Damage Footnotes: (A – Minor, B – Major) 1 = Degraded 2<sup>nd</sup> Floor Deck Joists, 2 = Degraded 2<sup>nd</sup> Floor Plywood Top, 3 = Degraded 3<sup>rd</sup> Floor Deck Joists



### **CONSTRUCTION PROGRESS, CONTINUED**

UNIT	DEMOLITION	WINDOWS & DOOR S	INTERIOR TRIM & BLINDS	PAINT CEILINGS, JOISTS, SOFFIT	FASCIA & CHIMNEY FLASHING	BELLY BANDS AND TRIM	2 <sup>ND</sup> FLOOR MEMBRANE & SCUPPER	2 <sup>ND</sup> FLOOR DECK BOARDS	3 <sup>RD</sup> FLOOR DECK BOARDS	METAL SIDING	WOOD POST WRAPS	GUARDRAILS	LIGHT FIXTURE & OUTLET	PAINT CHIMNEY FLUES	ADDRESS NUMBERS	DAMAGES AND NOTES
36	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	0
37	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	1A
38	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	1B,3A
39	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	3A
40	100%	100%	100%	100%	100%	100%	100%	100%	100%	100%	0%	0%	100%	100%	100%	1B,3B
1	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
2	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
3	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
4	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
5	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
6	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
7	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
8	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
9	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
10	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
11	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
12	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
13	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
14	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
15	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	
16	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	0%	100%	0%	



### **MATERIAL STATUS SUMMARY**

#### **REVISED 6/12/13**

MATERIAL	MANUFACTURER	STATUS
Metal Siding "Sage"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Siding "Royal Brown"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Corner Trim "Sage"	Emco Building	100% Ordered
	Products, Inc.	Materials on Site
Metal Corner Trim "Sage"	Emco Building	100% Ordered
at revised 9'-4" length	Products, Inc.	Materials on Site
Standing Seam Wall Panels	Dragon Sheet	Not Ordered
	Metal	Materials Available Locally
EPDM Deck Membrane	Carlisle Syntec	60% Ordered
	45 mil EPDM	Materials Available Locally
Chimney Flue Paint "Black"	Rustoleum 1200	100% Ordered
	Degree Enamel	Work Complete
Ceiling, Joist, Soffit Paint	Sherwin Williams "Spalding Gray"	Paint available locally.
Trim, Belly Bands, & Fascia	MiraTec with SW	80% Ordered
	"ENT Brown"	Materials on Site
Doors and Windows	Eagle Windows	100% Ordered
	& Doors	Materials on Site
Door Hardware	Eagle Doors	Hardware is shipped with the doors.
Revised Hardware	Eagle Doors	Change Order #7 Rejected. Existing door
		hardware to remain on Building C & D.
Wood Column Wraps	MiraTec with SW	60% Ordered
	"ENT Brown"	Materials on Site
Metal Guardrails	Fortress Fe26	100% Ordered
	"Flat Black"	Materials on Site
Exterior Light Fixtures	World Imports	100% Ordered
	Essen	Materials On Site
Outlet Covers	By CBL	60% Complete
		Installation by CBL
Scupper Drains	Dragon Sheet	60% Ordered
	Metal	Materials Available Locally
Address Numbers	Architectural	100% Ordered
	Mailboxes	Materials on Site
Deck Boards	Fiberon	60% Ordered
		Material on Site
Light Bulbs	9W CFL	100% Ordered
		Materials on Site



#### **CONSTRUCTION SCHEDULE**

#### **REVISED 7/31/13**

BUILDING & UNIT	WEEK BEFORE	START DATE	FINISH DATE	WEEK AFTER
Building C				
18	N/A	4/8/13	6/14/13	6/21/13
19 & 20	N/A	4/8/13	6/14/13	6/21/13
21 & 22	N/A	4/8/13	6/14/13	6/21/13
23 & 24	N/A	4/8/13	6/14/13	6/21/13
Building D				
25 & 26	N/A	4/24/13	6/21/13	6/28/13
27 & 28	N/A	4/24/13	6/21/13	6/28/13
29 & 30	N/A	4/24/13	6/21/13	6/28/13
31 & 32	N/A	4/24/13	6/21/13	6/28/13
Building E				
33 & 34	6/17/13	6/24/13	8/23/13	8/30/13
35 & 36	6/17/13	6/24/13	8/23/13	8/30/13
Week of July 4th		7/1/13	7/5/13	
Week of Aug 5th		8/5/13	8/9/13	
37 & 38	6/17/13	6/24/13	8/23/13	8/30/13
39 & 40	6/17/13	6/24/13	8/23/13	8/30/13
Building B				
9 & 10	8/19/13	8/26/13	9/4/13	9/11/13
11 & 12	8/19/13	8/26/13	9/4/13	9/11/13
13 & 14	8/19/13	8/26/13	9/4/13	9/11/13
15 & 16	8/19/13	8/26/13	9/4/13	9/11/13
Unit 17				
17	N/A	7/8/13	8/23/13	8/30/13
Building A				
1 & 2	9/30/13	10/7/13	11/15/13	11/22/13
3 & 4	9/30/13	10/7/13	11/15/13	11/22/13
5 & 6	9/30/13	10/7/13	11/15/13	11/22/13
7 & 8	9/30/13	10/7/13	11/15/13	11/22/13
Total Construction			221	Days

## BEN WHITE

#### ARCHITECTURE

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	9/04/13 – Photo 1 Lower Level Units Looking South Unit address numbers are installed.	Note
	9/04/13 – Photo 2 Units 40 & 39  Siding, Lighting, and Electrical Outlets are complete. Awaiting post wraps and guardrails.  9/04/13 – Photo 3 Unit 38 & 37  Awaiting post wraps and guardrails.	Note
	9/04/13 – Photo 4 Units 36 & 35 Awaiting post wraps and guardrails.	Note

# BEN WHITE

#### ARCHITECTURE

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	9/04/13 – Photo 5 Units 34 & 33 Awaiting post wraps and guardrails.	Note
Typek Tyvek Tyvek	9/04/13 – Photo 6 Unit 17 – 2 <sup>nd</sup> Floor Siding installation underway.	Note
	9/04/13 – Photo 7 Unit 17 – 3 <sup>rd</sup> Floor Siding installation underway.	Note
	9/04/13 – Photo 8 Unit 17 Looking North Siding installation underway.	Note



PHOTO -WORK ITEM	DESCRIPTION	ACTION
19 19	9/04/13 – Photo 9 Unit 19 Address Number Address numbers have been installed.	Note
	9/04/13 – Photo 10 Unit 27 Storage Garage  Recommend alerting Mick prior to occupancy. Path to laundry room may not be clear.	Note
28	9/04/13 – Photo 11 Unit 28 Storage Garage	Note

END OF FIELD REPORT