

ARCHITECT'S FIELD REPORT

084

PROJECT	Eagle's Nest Townhouses 11 Morning Glory Way & 31 Marcellina Lane Mt. Crested Butte, CO 81225	DATE	7/31/12
----------------	--	-------------	---------

CONDITIONS			
DATE	7/31/12	TIME	8:30 am
WEATHER	Clear, Sunny, Hot	TEMP	62 deg

WORK OBSERVED	
Phase III Construction – Stone Installation	
TRADES PRESENT	
Holgate Construction	

PARTIES		
Ben White	Ben White Architecture	970-349-5378
Mick Holgate	Holgate Construction	970-209-4449

COMMENTS & OBSERVATIONS
<ol style="list-style-type: none"> 1. Site walk to review completed stone installation on Building 'C'. 2. Reviewed Precast Base installation on Building 'B'. 3. (2) Stone Masons were on site. 4. Precast base installation is almost complete. Stone installation is progressing well ahead of schedule. 5. Weather Delays to Date – 1 day





PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/31/12 – Photo 1 Building ‘C’</p> <p>Completed Stone Installation</p>	<p>Note</p>
	<p>7/31/12 – Photo 2 Unit 17 – North Elevation</p> <p>Completed stone work and precast base.</p>	<p>Note</p>
	<p>7/31/12 – Photo 3 Entrance to Unit 17 & 18</p> <p>Stone corners are within construction tolerances.</p>	<p>Note</p>
	<p>7/31/12 – Photo 4 Units 17 & 18</p> <p>Completed stone installation.</p>	<p>Note</p>

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/31/12 – Photo 5 Unit 19 & 20</p> <p>Completed stone installation.</p>	<p>Note</p>
	<p>7/31/12 – Photo 6 Units 21 & 22</p> <p>Completed stone installation.</p>	<p>Note</p>
	<p>7/31/12 – Photo 7 Building 'C' Looking North</p> <p>Completed stone installation.</p>	<p>Note</p>
	<p>7/31/12 – Photo 8 Lower Level Parking Area</p> <p>Trailer and pallets will be removed from the site.</p>	<p>MHC</p>

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/31/12 – Photo 9 Lower Level Work Area</p> <p>Additional stone and saw horses will be removed from the site. Asphalt will be power-washed.</p>	<p>MHC</p>
	<p>7/31/12 – Photo 10 Lower Level Parking South</p> <p>Left over mortar (wrong color) will be removed from the site.</p>	<p>MHC</p>
	<p>7/31/12 – Photo 11 Units 15 & 16</p> <p>Extent of precast installation to date. All that remains is the corner & retaining wall area at Unit 9 and the hot tub area.</p>	<p>Note</p>
	<p>7/31/12 – Photo 12 Building 'A'</p> <p>Stone installation started at Unit 1.</p>	<p>Note</p>

END OF FIELD REPORT