

ARCHITECT'S FIELD REPORT

077

PROJECT	Eagle's Nest Townhouses 11 Morning Glory Way & 31 Marcellina Lane Mt. Crested Butte, CO 81225	DATE	6/20/12
----------------	--	-------------	---------

CONDITIONS			
DATE	6/20/12	TIME	8:30 am
WEATHER	Clear, Sunny	TEMP	58 deg

WORK OBSERVED	
Phase III Construction	
TRADES PRESENT	
Holgate Construction	

PARTIES		
Ben White	Ben White Architecture	970-349-5378
Mick Holgate	Holgate Construction	970-209-4449

COMMENTS & OBSERVATIONS
<ol style="list-style-type: none"> 1. Garage door installation is complete on all but four units. 2. Stone and precast installation is underway on Units 40, 39, & 38. 3. Spoke with Mick regarding precast details on end units where stone meets the grade. 4. Spoke with AS regarding entry door alignment. 5. (4) Stone Masons and (4) Workers on site including Mick. 6. Project is progressing according to schedule. 7. Weather Delays to Date – 1 day

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>6/20/12 – Photo 1 Lower Level Units</p> <p>4 garage doors remain to be swapped out.</p>	<p>Note</p>
	<p>6/20/12 – Photo 2 Lower Level Units</p>	<p>Note</p>
	<p>6/20/12 – Photo 3 Completed Garage Door Installation</p>	<p>Note</p>
	<p>6/20/12 – Photo 4 Garage Door Detail</p> <p>Slight wave in top panel. MH is aware of the situation.</p>	<p>Note</p>

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>6/20/12 – Photo 5 Garage Door Detail</p> <p>Slight wave in top panel. Typical of 5 doors.</p>	<p>MHC</p>
	<p>6/20/12 – Photo 6 Building 'E'</p> <p>Stone Installation Underway</p>	<p>Note</p>
	<p>6/20/12 – Photo 7 Unit 40 End</p> <p>Completed stone installation.</p>	<p>Note</p>
	<p>6/20/12 – Photo 8 Example Cross Section of Precast</p>	<p>Note</p>

END OF FIELD REPORT