

ARCHITECT'S FIELD REPORT

081

PROJECT	Eagle's Nest Townhouses 11 Morning Glory Way & 31 Marcellina Lane Mt. Crested Butte, CO 81225	DATE	7/10/12
----------------	------------------------------------------------------------------------------------------------------------	-------------	---------

CONDITIONS			
DATE	7/10/12	TIME	9:00 am
WEATHER	Clear, Sunny, Hot	TEMP	68 deg

WORK OBSERVED	
Phase III Construction	
TRADES PRESENT	
Holgate Construction, Rocky Mountain Masonry	

PARTIES		
Ben White	Ben White Architecture	970-349-5378
Mick Holgate	Holgate Construction	970-209-4449

COMMENTS & OBSERVATIONS
<ol style="list-style-type: none"> 1. Inspected stone installation on Building 'C'. Slight irregularities were discussed with Mick. 2. Spoke with Mick and Ann regarding the fence between Units 32 & 33. 3. (3) Stone Masons and (4) Workers on site including Mick. 4. Precast base installation is back on schedule and stone installation is progressing according to schedule. 5. Weather Delays to Date – 1 day

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/11/12 – Photo 1 Unit 32 Looking North</p> <p>End trim piece has yet to be installed.</p>	<p>Note</p>
	<p>7/11/12 – Photo 2 Unit 33 Looking South</p> <p>End trim piece will be painted.</p>	<p>Note</p>
	<p>7/11/12 – Photo 3 Building 'D' Units 31 & 32</p> <p>Stone installation underway on Building 'D'.</p>	<p>Note</p>
	<p>7/11/12 – Photo 4 Lower Level Units Looking North</p>	<p>Note</p>









PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/11/12 – Photo 5 Unit 34 Stone</p> <p>Completed stone work.</p>	<p>Note</p>
	<p>7/11/12 – Photo 6 Unit 33 Stone</p> <p>Completed stone work.</p>	<p>Note</p>
	<p>7/11/12 – Photo 7 Units 31 & 32</p>	<p>Note</p>
	<p>7/11/12 – Photo 8 Units 27, 28, & 29</p>	<p>Note</p>

PHOTO –WORK ITEM	DESCRIPTION	ACTION
	<p>7/11/12 – Photo 9 Building ‘C’ Looking North</p> <p>Precast base installation underway on Unit 22.</p>	<p>Note</p>
	<p>7/11/12 – Photo 10 Lower Level Work Area</p>	<p>Note</p>
	<p>7/11/12 – Photo 11 Stone Installation Detail</p> <p>Note full mortar bed behind stone veneer. Surfaces are clean and will provide a good bond between the concrete wall and stone veneer.</p>	<p>Note</p>
	<p>7/11/12 – Photo 12 Lower Level Units Looking South</p>	<p>Note</p>

END OF FIELD REPORT